



ALLIED PARTNERS



Daily Construction Activities

- Monday 03/09/2026
Retaining wall preparation at EVA.
- Tuesday 03/10/2026
Retaining wall preparation at EVA and block delivery.
- Wednesday 03/11/2026
Base rock installation for retaining wall at EVA
- Thursday 03/12/2026
Base rock installation for retaining wall at EVA. Clear trees at Cottage area. Relocate Oak Tree (#113) at clear trees at Fitness area
- Friday 03/13/2026
Retaining wall installation at EVA. Reserve parking space adjacent to cottage. Survey Cottage and Fitness area.

Saratoga Retirement Community Expansion Project Weekly Activities 03/09/2026 – 03/13/2026

Fire Department Emergency Access along Odd Fellows Drive:

South Side of Construction Area

- Preparation and installation of the retaining wall
- Block delivery
- V-gutter base installation and compaction

Fitness Area

- Set up Temporary Fencing
- Lot Clearing

Cottage Area

- Set up Temporary Fencing
- Lot Clearing

Notes:

- The tree relocation contractor is scheduled to mobilize on 03/06/2026 and begin the preparation for relocating Oak Tree (#113) at the fitness center.
- The tree removal at the Fitness and Cottage is scheduled for removal on 3/12/26.

Contact SRCExpansion@allied-partners.net