



### Daily Construction Activities

- Monday 03/16/2026  
Retaining wall preparation at EVA. Clear building pad at cottage area.
- Tuesday 03/17/2026  
Retaining wall preparation at EVA and block delivery. Clear building pad at cottage area.
- Wednesday 03/18/2026  
Base rock installation for retaining wall at EVA. Clear building pad at cottage area
- Thursday 03/19/2026  
Base rock installation for retaining wall at EVA. Excavate pad a cottage area.
- Friday 03/20/2026  
Retaining wall installation at EVA. Excavate area at cottage area.

## Saratoga Retirement Community Expansion Project Weekly Activities 03/16/2026 – 03/20/2026

Fire Department Emergency Access along Odd Fellows Drive:

#### South Side of Construction Area

- Preparation and installation of the retaining wall
- Block delivery

#### Fitness Area

- No planned activities

#### Cottage Area

- Clear building pad
- Excavate building pad

#### Notes:

- The parking spaces in front of the new cottage area will be absorbed to support the expansion project.
- The area near the old bocce ball courts will be fenced in and be used as a laydown area for the Expansion Project.